

**GOVERNMENT OF TELANGANA
ABSTRACT**

RWS&S – Mission Bhagiratha – Permission and approval for increasing in ECV from Rs.13.80 Crores to Rs.19.67 Crores for the work "Providing Protected Drinking water supply to Manakondur, Husnabad and Huzurabad constituencies of Karimnagar District and Station Ghanpur, Parkal, Hanamkonda and Wardhannapet constituencies and Warangal town of Warangal District" Phase-I – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (RWS-IV) DEPARTMENT

G.O.Rt.No.592.

Dated:15.9 2017

Read the following:-

- 1.G.O.Rt.No.82, PR&RD (RWS) Dept., Dated.7.2.2015.
- 2.From the ENC, RWS&S, Hyd Lr.No.AEE-I/DEE-I(TDWSP)/LMD/Ph-I/50CrS/2016 , Dt:07.04.2017.

ORDER:

In the reference 2nd read above, the Engineer-in-Chief, RWS&S, Hyderabad has stated that the work "Providing Protected Drinking water supply to Manakondur, Husnabad and Huzurabad constituencies of Karimnagar District and Station Ghanpur, Parkal, Hanamkonda and Wardhannapet constituencies and Warangal town of Warangal district" Phase-I has been accorded administrative sanction for an Estimated cost of Rs.50.00 Crs under "Telangana Drinking Water Supply project" Mission Bhagiratha vide G.O. 1st read above. This work was entrusted to M/s Megha Engineering and Infrastructure Ltd on tender basis at 0.3% less than the sanctioned estimated rates.

2. He has further stated that the Chief Engineer, PHMED has given the revised water demand for the Municipalities and Municipal Corporation, there by the ultimate raw water demand for the proposed scheme has been revised from 4.418 TMC to 6.127 TMC, due to which the capacity of provisions are increased, such as a) the raw water sump increased from 14400 KL to 16800 KL. b) Raw water pumping main pipe dia increased from 1200 MM dia to 2000 MM dia, c) The Size of the pump House increased from 42 m x 12 m to 72.8 m x 16.675 m. d) Proposed additional line for raw water gravity main from Lower Manair Dam (LMD) using 600 mm dia vent etc.

3. The Engineer-in-Chief, RWS&S has stated that the Estimated contract value of the ECV is increased from Rs.13.80 Crores to Rs.19.67 Crores (i.e., increased by 42.50% over ECV), but within the administrative sanctioned amount of Rs.50.00 Crs only and requested the Govt. to permit and approve the increase in ECV beyond 15% with the same agency due to contingent items of work, for completion of the work.

4. After careful examination of the proposal, Government hereby accord permission and approval for the increase ECV from Rs.13.80 Crores to Rs.19.67 Crores (i.e., increased by 42.50% over ECV) which is well within the administrative sanction cost of Rs.50.00 crores with the same agency due to contingent items of work, for completion of the work "Providing Protected Drinking water supply to Manakondur, Husnabad and Huzurabad constituencies of Karimnagar District and Station Ghanpur, Parkal, Hanamkonda and Wardhannapet constituencies and Warangal town of Warangal district" Phase-I.

5. The Engineer-in-Chief, Rural Water Supply & Sanitation, Hyderabad shall take necessary action duly observing the Departmental norms.

(PTO)

::2::

6. This Memo issues with the concurrence of the Finance (EBS.VIII) Department vide their U.O.No.8038/253/A1/EBS.VIII/2017, Dated.01.8.2017.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

S.P. SINGH
CHIEF SECRETARY TO GOVERNMENT &
SPECIAL CHIEF SECRETARY TO GOVERNMENT (RWS)(FAC)

To
The Engineer-in-Chief,
Rural Water Supply & Sanitation, Hyderabad.

Copy to:

The PS to Secretary to Hon'ble Chief Minister
The P.S. to C.S and Spl.C.S (RWS) (FAC)
The Finance (EBS.VIII) Dept.
SC/SF.

//FORWARDED::BY ORDER//

SECTION OFFICER